

Weekly Works and Events Schedule

Week commencing 13 September 2021

Date	Time	Type	Location (refer to zone map)	Noise	Vibration	Access impact	Dust	Traffic	Comments and contacts
Monday 13 September	7.00am- 5.00pm	Construction of Stairlink	Zone 1	Medium	Low	Low	Low	Low	Use of 8T excavator and 10 yard truck for stairlink construction, adjacent to Tasman Highway entrance into Mac Point slip road^
Tuesday 14 September	7.00am- 5.00pm	Construction of Stairlink	Zone 1	Medium	Low	Low	Low	Low	Use of 8T excavator and 10 yard truck for stairlink construction, adjacent to Tasman Highway entrance into Mac Point slip road^
	7.00am- 5.00pm	Soil Remediation	Zone 5	Medium	Low	Low	Low	Low	Use of 30T excavator and water cart to turn soil*
Wednesday 15 September	7.00am- 5.00pm	Construction of Stairlink	Zone 1	Medium	Low	Low	Low	Low	Use of 8T excavator, 25T crane and 10 yard truck for stairlink construction, adjacent to Tasman Highway entrance into Mac Point slip road^
	7.00am- 5.00pm	Soil Remediation	Zone 5	Medium	Low	Low	Low	Low	Use of 30T excavator and water cart to turn soil*
Thursday 16 September	7.00am- 5.00pm	Construction of Stairlink	Zone 1	Medium	Low	Low	Low	Low	Use of 8T excavator, 10 yard truck, concrete truck and pump for stairlink construction, adjacent to Tasman Highway entrance into Mac Point slip road^
Friday 17 September	7.00am- 5.00pm	Construction of Stairlink	Zone 1	Medium	Low	Low	Low	Low	Use of 8T excavator, 10 yard truck, concrete truck and pump for stairlink construction, adjacent to Tasman Highway entrance into Mac Point slip road^
Saturday 18 September	No works or events.								
Sunday 19 September	No works or events.								

Weekly Works and Events Schedule

CONTACTS:

^ Contact: Tim Smith – Batchelor Construction Group, ph: 0428 310 569

* Contact: Matt Smith – Synergy Resource Management, ph: 0417 344 393

MACQUARIE POINT ZONE MAP FOR WEEKLY WORKS

